

*R330 F94-*

BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD **\$371.50**

Ptn. of Lots 4 & 5 TYPE BUILDINGS *Plans R335 1234-278*  
 Glen Heights *letter -*

PERMIT NO. <b>H-7341</b>	LOCATION <i>Rev. R387 F85</i> <b>3900 - H Street A-1 (15)</b>			
DATE <b>June-1-72</b>	PURPOSE <b>Const. 20-unit Apartment House</b>			
ZONE <b>R-4</b>	OWNER <b>Cramer, Purdy, Rader &amp; Woolford</b>			
	ARCH'T <b>P. Stamas Sacto. 441-2900</b>			
	CONTR <b>Owners 1060-Sandbar Circle Carm.</b>			
VAL. <b>\$240,000.</b>	STORIES <b>3</b>	ROOMS	APTS. <b>20</b>	SIZE <b>17,175 sq. ft.</b>
INSP.	DATE	BLDG. TYPE <b>V 1 Hr</b>	OCCUPANCY GROUP <b>H-1</b>	PHONE (O) (C) <b>483 7521</b>
FORM				
JOIST				
FRAME SHEET ROCK	<i>1-12-73</i>	<i>Revised 1-11-73</i>		<i>Shoen</i>
	<i>1-8-73</i>	<i>Revised 1-10-73</i>	<i>2nd copy</i>	
FINAL	<i>4-3-73</i>	<i>Stamas</i>		<i>En</i>

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
7-26-72	Rch leg - 70' far up <span style="float: right;">Burt</span>
8-30-72	Rt 4' BB - 71' - full image <span style="float: right;">Sutton</span>
8-30-72	Rt. fan - not ready <span style="float: right;">Burt</span>
4-12-72	Rt. fan - closed side over it as Burt
11-9-72	Rt. P. keep with roof railing - not ready <span style="float: right;">Larsen</span>
11-28-72	Rt. roof railing - not proper - railing wrong <span style="float: right;">Larsen</span>
11-30-72	Rt. roof railing - need ing. map & cleanup <span style="float: right;">Larsen</span>
12-1-72	Rt. roof rail - not ready <span style="float: right;">Larsen</span>
12-5-72	OK roof rail <span style="float: right;">Larsen</span>
12-5-72	OK shear wall - ok to double the fan <span style="float: right;">Larsen</span>
12-14-72	Rt. flumed not installed correct <span style="float: right;">Larsen</span>
12-15-72	Rt. shear wall - not ready - <span style="float: right;">Larsen</span> not up
12-19-72	OK shear wall nail - not correct <span style="float: right;">Larsen</span>
12-20-72	Rt. shear wall nail not ready <span style="float: right;">Larsen</span>
12-22-72	Rt. not correct <span style="float: right;">Larsen</span>
1-8-73	OK s/r. Slicing of concrete corridors <span style="float: right;">Larsen</span>
	COMPLETE AND OK <span style="float: right;">INSPECTOR</span>

**BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD** 371.50

Ptn. of Lots 4 & 5  
Glen Heights **TYPE BUILDINGS**

<b>PERMIT NO.</b> H-7341		<b>LOCATION</b> 3900 H Street			
<b>DATE</b> June 1-72		<b>PURPOSE</b> Const. 20-Unit Apartment House			
<b>ZONE</b> R-4		<b>OWNER</b> Cramer, Purdy, Rader & Woolford			
		<b>ARCH'T</b> P. Stamas Sact.			
		<b>CONT'Owners</b> 1060-Sandbar Circle Carm.			
<b>VAL.</b> \$240,000.		<b>STORIES</b> 3	<b>ROOMS</b>	<b>APTS.</b> 20	<b>SIZE</b> 17,175 sq.ft.
<b>INSP.</b>	<b>DATE</b>	<b>BLDG. TYPE</b> V 1 Hr		<b>OCCUPANCY GROUP</b> H-1	<b>PHONE (O) (C)</b> 922-7459
<b>FORM</b>					
<b>JOIST</b>					
<b>FRAME</b>					
<b>SHEET ROCK</b>					
<b>FINAL</b>					

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
1-20-73	P.I. - spec wall - Partial S/R not complete numerous items to correct <span style="float: right;">Larsen</span>
1-15-73	Blocking missing, lock missing, P.I. frame - stair headroom must check Mech. in <span style="float: right;">Larsen</span>
1-17-73	P.I. frame - corrections not made <span style="float: right;">Larsen</span>
1-19-73	OK - Partial S/R on 4 units <span style="float: right;">Larsen</span>
1-19-73	PT. - minor items to correct <span style="float: right;">Larsen</span>
1-24-73	OK - Partial S/R on 8 units <span style="float: right;">Larsen</span>
1-29-73	OK spec complete <span style="float: right;">Larsen</span>
3-16-73	PT - final stairs, handrails sidewalk down spout <span style="float: right;">Larsen</span>
3-29-73	PT - final - Stairs + drainage <span style="float: right;">Larsen</span>
COMPLETE AND OK	INSPECTOR