



CITY MANAGER'S OFFICE  
**RECEIVED** 30  
MAY 17 1989

**DEPARTMENT OF  
PUBLIC WORKS**

ENGINEERING DIVISION

THOMAS M. FINLEY  
ENGINEERING DIVISION MANAGER

**CITY OF SACRAMENTO**  
CALIFORNIA

927 TENTH STREET  
ROOM 200  
SACRAMENTO, CA  
95814-2705

916-449-8220

CONSTRUCTION SECTION  
640 BERCUT DRIVE  
SUITE B  
SACRAMENTO, CA  
95814-0131

916-449-5282

**APPROVED**  
BY THE CITY COUNCIL

**MAY 23 1989**

OFFICE OF THE  
CITY CLERK

May 23, 1989

City Council  
Sacramento, California

Honorable Members in Session:

**SUBJECT: Morrison Creek Deepening East/Central California Traction Company  
Right-of-Way (PN:WA61) - Contract Completion**

**SUMMARY**

The work on the Morrison Creek Deepening East/Central California Traction Company Right-of-Way project was substantially completed on March 15, 1989 at a cost of \$567,593.21 and project acceptance is recommended.

**BACKGROUND**

SN/M, A Joint Venture, of Sacramento has completed Project No. WA61, Council Contract No. C086093, dated July 7, 1987. This project provided for the reconstruction, widening and deepening of approximately 4,000 feet of the Morrison Creek channel and will provide needed floodway capacity improvements. The project extends from immediately west of the Central California Traction Company (CCT Company) crossing of Morrison Creek to a point 750 feet east of Elk Grove-Florin Road.

The work on the project is complete and the project is ready for acceptance and filing of the Notice of Completion. The project however will not be financially closed out and the approximately \$57,000 in retention will not be released to the contractor until after resolution of a pending contract construction claim and assessment of liquidated damages are determined. The resolution and status of the claim and assessment of liquidated damages will be brought before the Council at a later date.

1944

1944

1944

1944

1944

1944

1944

1944

1944

City Council  
Morrison Creek Deepening (PN:WA61)  
May 23, 1989  
Page 2

FINANCIAL DATA

As of May 9, 1989 this project had an available balance of \$2,400 from the Storm Drainage (425) and Capital Grants (248) Funds which is sufficient to close this contract.

POLICY CONSIDERATIONS

None.

MBE/WBE EFFORT

Four bids were received for this project. None of the four bids were from minority or women owned business enterprise contractors.

RECOMMENDATION


It is recommended that the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Release of retention will be recommended to the City Council at a later date subsequent to the resolution of a contract construction claim and assessment of liquidated damages.

Respectfully submitted,

  
 THOMAS M. FINLEY  
 Engineering Division Manager

Recommendation Approved:

  
 WALTER J. SLIPE  
 City Manager

Approved:

  
 MELVIN H. JOHNSON  
 Director of Public Works

CONTACT PERSON

John Middlebrook, Construction Manager  
449-5510

May 23, 1989  
District No. 6

CE1-63  
05.1089  
June 27, 1989

Faint, illegible text scattered across the page, possibly bleed-through from the reverse side. Some fragments are visible, such as "The following information", "is being provided", and "for your information".