

06/01/2006  
10:33:22AM

### Inspection Request Work Sheet City of Sacramento

**2 R**  
Bldg

Listed on Calendar:  
INSP\_GEN

<b>7080 16TH ST</b>
Location:

**0607720**  
**ISSUED**  
on 05/26/2006  
**Requested for:**  
**06/02/2006**  
**MORNING**

**A/P/D INFORMATION**

Type of Permit: <b>BLD_MINR</b>	Sub-Type: <b>RES</b>	Map/Grid: 337C1
Activity Code: <b>R1</b>	Occupancy: <b>R-3</b>	Fed Code: <b>1A</b>
Valuation: <b>\$ 9,350.00</b>	Construction Type:	Faxed Permit?: No FAXBACK Permit?: No
Parcel #: 0350301011	Owner: HARRINGTON LAWRENCE A / DORTHAN	Phone: 916-424-2272
Applicant: P W MAPLE DBA ROOF RANGERS	Contractor: P W MAPLE DBA ROOF RANGERS	Phone: 209-745-5753
Nature of Work: T/O SHAKES, RESHEET W/OSB, & 30 YR COMP. 29 SQ'S. IN-PROGRESS INSPEC REQ'D.		Applied Date: 05/26/2006

Notices: 05/26/2006 FREAUGH IN-PROGRESS INSPECTION REQUIRED (added by script)  
 05/26/2006 FREAUGH WALK-IN PERMIT - PAPERLESS (added by script)

Disciplines:	BLDG	MECH	PLMG	ELEC	SITE	FIRE	Flood Cert Required?
	Y	N	N	N			

**REQUEST INFORMATION**

Request Entered By: **DatEx-Voice** Date/Time Request Entered: **06/01/2006 at 6:13AM**  
 Requestor: **IVR** Phone 1:  
 Request Notes: **209-470-5020\* Request for insp.# 83** Phone 2:  
 Inspector Initials:

Comments: \_\_\_\_\_ Action: \_\_\_\_\_ **Bldg-Roof In Prog 83**

05/31/2006	CN	PEM	83	Bldg-Roof In Prog	1)WATER HEATER TRANSITE PIPE SHALL HAVE MIN. 1 INCH CLEARANCE FROM ALL COMBUSTIBLES. 2)WATER HEATER TRANSITE PIPE SHALL BE EXTENDED MIN. 2 FEET ABOVE ROOF LINE NEXT TO PIPING. 3)FURANCE B-VENT SHALL HAVE MIN. 1 INCH CLEARANCE FROM ALL COMBUSTIBLES. 4)FURANCE & WATER HEATER SHALL HAVE TIGHT FITTING FLASHING. 5)TITANIUM - UDL SHALL NOT HAVE SLAP TACKS USED. ONLY CAP NAILS. REINSTALL ANOTHER LAYER ON TOP. *CALL FOR ANOTHER INSPECTION WHEN SHINGLE ARE INSTALLED UP TO 50%.
------------	----	-----	----	-------------------	--