

R-68

## BUILDING DIVISION—BUILDING INSPECTOR'S REPORT CARD E-328-

## TYPE BUILDINGS \$21.00

PERMIT NO. D-5153	LOCATION 5681-79th Street. A-4
DATE Apr. 4, 60	PURPOSE Const dwelling and garage
ZONE	OWNER Joseph J. Edwards
	ARCH'T
	CONT'R Owner GL 1-3728

VAL. \$6,100.	STORIES 1	ROOMS 5	APTS.	SIZE 836 Sq. ft.
INSP.	DATE	INSPECTOR		
FORM	?	<i>ok'd by county</i>		
JOIST	4-22-60	<i>Fuller</i>		
FRAME	5-25-62	<i>Fuller</i>		
LATH	8-18-63	<i>Concato</i>		
FINAL				

DATE	SPECIAL CONDITIONS OF WORK—REMARKS
10-26-60	P.T. not enough nails for wall Jones
12-16-60	Not ready for S.R. info. Not called in. Backats
5-8-61	P.T. not ready. Will call when ready Bury
10-9-61	Still framing S.F. 12-8-61 Cook
12-8-61	Working on top S.F. 8-61 Jones
2-8-62	Still working S.F. June 62 Tiller
4-23-62	Info Jones
5-17-62	P.T. Jones. Not ready (filled)
8-17-62	Not ready for S.F. Tiller
12-12-62	Still working Jones
10-29-63	COMPLETE AND OK 12-1-29-63 Jones INSPECTOR

BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$21.00

TYPE BUILDINGS

Card #2

PERMIT NO. D-5153	LOCATION 315681 - 79th Street A-4			
DATE Apr 4-60	PURPOSE Const. dwlg. & gar.			
ZONE	OWNER Joseph J. Edwards			
	ARCH'T			
	CONT'R Owner	GL 1-3728		
VAL. \$6,100.	STORIES 1	ROOMS 5	APTS.	SIZE 336 sq. ft.
INSP.	DATE	BLDG. TYPE	OCCUPANCY GROUP	PHONE (O) (C)
FORM				
JOIST				
FRAME				
SHEET ROCK				
FINAL				

DATE	SPECIAL CONDITIONS OF WORK — REMARKS
29.64	No work stand or work. Working
	not paid SF 33.64 Court
3.3.64	No money. Slow job SF 6-3-64 Court
. . .	<div data-bbox="315 961 467 1029" data-label="Text"> <p>COMPLETE AND OK</p> </div> <div data-bbox="1318 997 1478 1029" data-label="Text"> <p>INSPECTOR</p> </div>