



3.2

DEPARTMENT OF
PUBLIC WORKS

ENGINEERING DIVISION

CITY OF SACRAMENTO
CALIFORNIA

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

916-449-8220
FAX 916-449-8678

CONSTRUCTION SECTION
640 BERKUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

916-449-5282

APPROVED
BY THE CITY COUNCIL

NOV 27 1990

OFFICE OF THE
CITY CLERK

November 27, 1990

City Council
Sacramento, California

Honorable Members In Session:

SUBJECT: Sacramento Boat Harbor Expansion Project at Miller Park Contract III (PN:IA21) -
Contract Completion

SUMMARY

The work on the Sacramento Boat Harbor Expansion project at Miller Park Contract III was completed on November 7, 1990 at a cost of \$727,601 and project acceptance is recommended.

BACKGROUND

Sierra National Construction Inc. of Carmichael has completed Project No. IA21, Council Contract No. CO89004, dated July 20, 1989. This project was the third of four phases for the expansion of the Sacramento Boat Harbor at Miller Park. This project, Phase III, provided for the construction of the harbor support building and decks surrounding the building.

Expansion of the boat harbor is now complete except for a harbor flushing system. Phase I consisted of dredging, minor utilities and relocation of boat sheds in existing harbor. Phase I was completed on September 17, 1987. Phase II included construction of docks and major utility lines and was completed on November 15, 1988. Phase IV constructed site improvements including utilities, landscaping, lighting and parking lots. Phase IV was completed on June 19, 1990.

FINANCIAL DATA

As of November 9, 1990 this project had a balance of \$368,353 from the Boat Harbor Fund (417), which is sufficient to close this contract.

City Council
Sacramento Boat Harbor Expansion Project at Miller Park Contract III (PN:IA21)
November 27, 1990

POLICY CONSIDERATIONS

This action is in conformance with the City of Sacramento's Standard Specifications for Public Works Construction, Section 8-4, Final Acceptance and Final Payment of the Work.

MBE/WBE EFFORTS


Sierra National Construction, Inc. was one of two bidders on this project. Neither bidder was a minority owned or woman owned business enterprise.

RECOMMENDATION


It is recommended the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.


Respectfully submitted,


THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:


WALTER J. SLIPE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

CE1-10
11.0990
January 2, 1991

November 27, 1990
District No. 1