

File 7495-498

Part of BUILDING DIVISION — BUILDING INSPECTOR'S REPORT CARD \$31.00

Lot 3. Blk. bounded by **TYPE BUILDINGS**
 W & 14th & 15th Sts.

| | | |
|-----------------------------|--|------------|
| PERMIT NO. E-2093 | LOCATION 1424 - V Street | A-2 |
| DATE Aug-17-62 | PURPOSE Const. dwelling & att. garage | |
| ZONE R-2 | OWNER John G. Torres 2942 - 38th Street | |
| | ARCH'T HI 4-7830 | |
| | CONTR Ralph Hertel Const. 2018-16th St. | |

| | | | | |
|----------------------|---------------------|-------------------|--------------------------|---------------------------|
| VAL \$8,000.. | STORIES 1 | ROOMS 4 | APTS. 285-gar. | SIZE 851 Sq.ft. |
|----------------------|---------------------|-------------------|--------------------------|---------------------------|

| INSP. | DATE | BLDG. TYPE | OCCUPANCY GROUP |
|------------|-----------------|--------------------|-----------------|
| FORM | <i>8-24-62</i> | <i>[Signature]</i> | |
| JOIST | <i>9-6-62</i> | <i>[Signature]</i> | |
| FRAME | <i>9-28-62</i> | <i>[Signature]</i> | |
| SHEET ROCK | <i>10-5-62</i> | <i>[Signature]</i> | |
| FINAL | <i>11-14-62</i> | <i>[Signature]</i> | |

LIABILITY

RC

| DATE | SPECIAL CONDITIONS OF WORK — REMARKS |
|---------|--|
| 8.31.62 | Pkt Dist - Plumbing not in ^{Roofs} |
| 9.4.62 | Pkt Dist - Not ready Court |
| 9.26.62 | Pkt Frame - Call around of blue stop ceiling grid in hallway ^{Court} |
| 9.27.62 | Pkt Frame - Construction not made ^{Court} |
| | |
| | |
| | |
| | |
| | |
| | <p>COMPLETE AND OK</p> <p style="text-align: right;">INSPECTOR</p> |