



4.10

APPROVED
BY THE CITY COUNCIL

OCT 15 1991

DEPARTMENT OF
PUBLIC WORKS

ENGINEERING DIVISION

CITY OF SACRAMENTO *A691-193*
CALIFORNIA

OFFICE OF THE
CITY CLERK

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

916-449-8220
FAX 916-449-8678

October 15, 1991

City Council
Sacramento, California

CONSTRUCTION SECTION
640 BERECUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

Honorable Members In Session:

916-449-5282

SUBJECT: Sacramento River Water Treatment Plant Modifications 1988 (PN:ZC11) -
Contract Completion

LOCATION: Bercut Drive and North B Street. Council District No. 1.

SUMMARY

The work on the Sacramento River Water Treatment Plant Modifications 1988 project was completed on September 17, 1991 at a cost of \$1,985,398.15 and project acceptance is recommended.

STAFF RECOMMENDATION

It is recommended that the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.

BACKGROUND

Alan A. Bradford, Inc. of Fairfield has completed Project No. ZC11, Council Contract No. 88015, dated April 16, 1988. This project was one of three phases of construction that will increase the reliable capacity of the Sacramento River Water Treatment Plant from 100 to 135 million gallons per day. This project provided for the installation of two 350 hp high lift pumps, new chemical feeding facilities, new flocculation equipment in the existing basins, modifications to existing sedimentation and flocculation systems to improve the hydraulic performance, several hundred feet of 48 inch and 60 inch reinforced concrete pipe, construction of a new diversion structure, variable frequency drives for existing and new flocculation equipment and the appurtenant instrumentation and electrical work.



City Council
Sacramento River Water Treatment Plant Modifications 1988 (PN:ZC11)
October 15, 1991

The date of completion of work on this project was delayed pending resolution of conflicting claims by the City and the contractor. The contractor claimed additional compensation for work required by Change Order 4. The City denied this claim and further claimed the contractor was liable to the City for liquidated damages. The City and the contractor have reached a settlement on this matter and will execute an agreement for waiver of claims and close out the contract.

FINANCIAL CONSIDERATIONS

As of September 27, 1991 this project had a balance of \$847,140 from the Water Fund (413), which is sufficient to close this contract.


POLICY CONSIDERATIONS

This action is in conformance with the City of Sacramento's Standard Specifications for Public Works Construction, Section 8-4, Final Acceptance and Final Payment of the Work and Section 4-10, Disputed Claims.


MBE/WBE EFFORTS

Eight bids were received for this project. None of the bids received were from minority or women owned business enterprises.


Respectfully submitted,


THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:


WALTER J. SLIPE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

CE1-04
09.3091

Attachment

November 19, 1991

October 15, 1991
District No. 1

misc. study notes



**OFFICE OF THE
CITY CLERK**

VALERIE A. BURROWES, CMC/AAE
CITY CLERK

OPERATIONAL SERVICES

October 28, 1991

CITY OF SACRAMENTO
CALIFORNIA

CITY HALL
ROOM 304
915 I STREET
SACRAMENTO, CA
95814-2671

PH 916-449-5426
FAX 916-449-8672

Alan A. Bradford Inc.
4970 Peabody Lane
Fairfield CA 95633

On October 15, 1991, the Sacramento City Council authorized the execution of Agreement No. 91-193 regarding the contract for the Sacramento River Water Treatment Plant Modifications 1988--waiver of claims.

Enclosed, for your records, is one fully certified copy of said agreement.

Sincerely,

Valerie A. Burrowes
City Clerk

mls/4.10

Enclosures

cc: Public Works
Risk Management

