



DEPARTMENT OF  
PUBLIC WORKS

CITY OF SACRAMENTO  
CALIFORNIA

927 TENTH STREET  
ROOM 200  
SACRAMENTO, CA  
95814-2705

ENGINEERING DIVISION

916-449-8220

THOMAS M. FINLEY  
ENGINEERING DIVISION MANAGER

CONSTRUCTION SECTION  
640 BERKUT DRIVE  
SUITE B  
SACRAMENTO, CA  
95814-0131

916-449-5282

March 22, 1988

CITY MANAGER'S OFFICE  
**RECEIVED**  
MAR 16 1988

**APPROVED**  
BY THE CITY COUNCIL

MAR 22 1988

OFFICE OF THE  
CITY CLERK

City Council  
Sacramento, California

Honorable Members in Session:

SUBJECT: Dolphin Replacement At Outfall From Sump 2 Sacramento River (PN:WC21) -  
Contract Completion

SUMMARY

The work on the Dolphin Replacement at Outfall from Sump 2 Sacramento River (PN:WC21) project was completed on February 18, 1988 at a cost of \$24,300 and acceptance is recommended.

BACKGROUND

Dutra Construction Company, Inc. of Rio Vista has completed Project No. WC21, Council Contract No. C087028, dated February 19, 1988. This project provided for the reconstruction of a dolphin at the river end of the outfall pipe from Sump 2 located on the Sacramento River near 11th Avenue. The new dolphin will protect the outfall pipe from river traffic and debris.

FINANCIAL

\$26,000 was appropriated for this project from Storm Drainage Funds (425-500-WC21-4820). Funds currently budgeted to this project are sufficient to finalize this contract.

City Council  
Dolphin Replacement (PN:WC21)  
March 22, 1988  
Page 2

RECOMMENDATION

It is recommended that the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.

Respectfully submitted,



THOMAS M. FINLEY  
Engineering Division Manager

Recommendation Approved:



WALTER J. SLIPE  
City Manager

Approved:



MELVIN H. JOHNSON  
Director of Public Works

FB:mw  
CE2-22  
03.1188.1

March 22, 1988  
District No. 4

April 26, 1988