



3.4

DEPARTMENT OF
PUBLIC WORKS

ENGINEERING DIVISION

CITY OF SACRAMENTO
CALIFORNIA

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

November 13, 1990

916-449-8220
FAX 916-449-8678

City Council
Sacramento, California

APPROVED
BY THE CITY COUNCIL

NOV 13 1990

CONSTRUCTION SECTION
640 BERCUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

Honorable Members In Session:

OFFICE OF THE
CITY CLERK

916-449-5282

SUBJECT: Norwood Avenue Widening - Fairbanks Avenue to Morrison Avenue
(PN:TA51/SE11/SE21) - Contract Completion

SUMMARY

The work on the Norwood Avenue Widening - Fairbanks Avenue to Morrison Avenue project was completed on October 24, 1990 at a cost of \$816,693.35 and project acceptance is recommended.

BACKGROUND

Lund Construction Company, Inc. of North Highlands has completed Project No. TA51/SE11/SE21, Council Contract No. CO90-007, dated April 26, 1990. This project provided for the widening of Norwood Avenue located in the North Sacramento area. The project included curbs, gutters, sidewalks and street lights. Traffic signals were constructed at the intersections with West Silver Eagle Road (PN:SE21) and with Grand Avenue (PN:SE11). Prior to this project Norwood Avenue consisted of sections of fully improved roadway with curbs, gutters and sidewalks and sections of unimproved roadway. This varying roadway width created difficulty for motorists using Norwood Avenue. The project will improve the over public safety and the appearance of the area.

The Norwood Avenue Widening project was the first major construction project advertised for bid using the Measure A, one half cent sales tax funds. The widening of Norwood Avenue had been an identified need for a long time, which the City had been unable to fund until the sales tax was approved.

FINANCIAL DATA

As of October 30, 1990 this project had a balance of \$11,308.17 from the Measure A Sales Tax Fund (201) and the Major Streets Construction Fund (209), which is sufficient to close this contract.

City Council

Norwood Avenue Widening - Fairbanks Avenue to Morrison Avenue (PN:TA51/SE11/SE21)

November 13, 1990

Page 2

POLICY CONSIDERATIONS

This action is in conformance with the City of Sacramento's Standard Specifications for Public Works Construction, Section 8-4, Final Acceptance and Final Payment of the Work.

MBE/WBE EFFORTS


Seven bids were received for this project. None of the bids received were from minority or women owned business enterprises.

RECOMMENDATION


It is recommended that the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.


Respectfully submitted,


THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:


WALTER J. SLIPE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

November 13, 1990

District No. 2

CE1-07

December 18, 1990