



6

CITY MANAGER'S OFFICE
RECEIVED
SEP 13 1989

DEPARTMENT OF
GENERAL SERVICES

CITY OF SACRAMENTO
CALIFORNIA

5730 - 24TH STREET
BUILDING FOUR
SACRAMENTO, CA
95822-3699

OFFICE OF THE DIRECTOR

September 8, 1989

APPROVED
BY THE CITY COUNCIL

916-449-5548

City Council
Sacramento, California

SEP 19 1989

DIVISIONS:

OFFICE OF THE
CITY CLERK

COMMUNICATIONS
FACILITY MANAGEMENT
FLEET MANAGEMENT
PROCUREMENT SERVICES

Honorable Members In Session:

Subject: COMPLETION OF CONTRACT FOR DEMOLITION OF BUILDING SITE
FOR PROPOSED CIVIC CENTER PLAZA PARKING GARAGE
10TH TO 11TH STREETS, I STREET SOUTH TO ALLEY (VA66)

SUMMARY

Sterling P. Holloway III, Inc. has completed the above referenced project under VA66, Council contract number 88056, dated July 3, 1989. The work was completed for final inspection on August 7, 1989, at a final cost of \$28,300.00 and acceptance is recommended.

BACKGROUND

On May 2, 1989, City Council approved plans and specifications for the demolition of building site for the proposed Civic Center Plaza Parking Garage. Bids were received and opened by the City Clerk on May 23, 1989. On June 7, 1989, City Council awarded the contract to the low bidder, Sterling P. Holloway III, Inc.

No change orders were issued and the contract completed for the contract amount of \$28,300.00.

POLICY CONSIDERATIONS

There are no policy considerations associated with this item.

WBE/MBE EFFORTS


This project was bid with all required documentation and guidelines included and followed.

City Council
September 8, 1989
Page Two

RECOMMENDATION

It is recommended that the project be accepted, the Notice of Completion and Acceptance of Work be filed with the County Recorder and the final payment be authorized.

Respectfully submitted,



Frank Mugartegui
Director of General Services

Recommendation Approved:



Walter J. Slupe, City Manager

September 19, 1989
District #1

Note: Questions regarding this report should be referred to Dana Gard, Project Manager, Facility Management Division, 449-5977.