

DATE	CONDITION OF WORK—REMARKS
6/17/29	11 ⁵⁰ /NSP. Forms for Addition. & rear of Dring clear for 1-Store Concrete Garage 3' from line and 6' from Dwg. O.K. <i>Alfred Campbell</i>
6/17/29	2 ⁴⁰ /NSP. Frame for Addition. O.K. <i>Alfred Campbell</i>
6/18/29	3 ⁰⁰ /NSP. INT. RTH. Contractors connected. <i>Alfred Campbell</i>
8/10/29	Notified Owner that he must make provision to protect the rustic from the earth fall he is putting around house as as to prevent any rot sitting in. Top of foundation originally built too low. Suggested that he build a concrete strip about 3" wide, 8" high and 1" away from rustic for air space. Also told these neighbors on each side complained that earth fall would run the water from his lot into their property and that he might be liable for damages. Said he would level full down
8/10/29	COMPLETED AND O. K. <i>Alfred Campbell</i> INSPECTOR