

3.5

DEPARTMENT OF
PUBLIC WORKS

ENGINEERING DIVISION

CITY OF SACRAMENTO
CALIFORNIA

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

916-449-8220
FAX 916-449-8678

CONSTRUCTION SECTION
640 BERCUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

916-449-5282

November 13, 1990

City Council
Sacramento, California

APPROVED
BY THE CITY COUNCIL

NOV 13 1990

OFFICE OF THE
CITY CLERK

Honorable Members In Session:

SUBJECT: Sewer Main Rehabilitation Between 5th Street and 7th Street and N Street and P Street (PN:XD06) - Contract Completion

SUMMARY

The work on the Sewer Main Rehabilitation Between 5th Street and 7th Street and N Street and P Street project was completed on October 18, 1990 at a total cost of \$149,488.90 and project acceptance is recommended.

BACKGROUND

Gelco Insituform West of Sacramento has completed Project No. XD06, Council No. CO90037A, dated August 29, 1990. This project provided for the rehabilitation of the sewer line which runs through the center of the Capitol Towers complex, between 5th and 7th Streets and N and P Streets. The existing vitrified clay pipe was in poor condition with pieces missing, cracks in the pipe walls, root intrusions and exfiltration of raw sewage along the length of the pipe. Rehabilitation of the existing sewer was accomplished using a cured in place polyester lining (insituform lining). The insituform process is less disruptive than the removal and replacement of an existing sewer, because placement of the lining does not require any open excavations and access to the sewer is provided through existing maintenance holes. There was minimal disruption on this project to the public convenience, the mature landscaping along P Street, and the water fountain located directly above the existing sewer line.

FINANCIAL DATA

As of October 24, 1990 this project had a balance of \$63,577 from the Sewer Fund (414) and the Storm Drainage Fund (425), which is sufficient to close this contract.

City Council
Sewer Main Rehabilitation Between 5th and 7th Streets and N and P Streets (PN:XD06)
November 13, 1990
Page 2

POLICY CONSIDERATIONS

This action is in conformance with the City of Sacramento's Standard Specifications for Public Works Construction, Section 8-4, Final Acceptance and Final Payment of the Work.

MBE/WBE EFFORTS


The insituform lining is a proprietary process of Gelco Insituform, Inc. which required the award of a sole source contract and the suspension of competitive bidding procedures. Gelco Insituform, Inc. is not a minority owned or woman owned business enterprise.

RECOMMENDATION


It is recommended that the City Council:

1. Accept the project;
2. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
3. Authorize final payment.


Respectfully submitted,


THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:


WALTER J. SLIPE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

November 13, 1990
District No. 1

CE1-06
10.2590

December 18, 1990