



DEPARTMENT OF
PUBLIC WORKS

ENGINEERING DIVISION

CITY OF SACRAMENTO
CALIFORNIA

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

916-449-8220
FAX 916-449-8678

CONSTRUCTION SECTION
640 BERKUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

916-449-5282

August 13, 1991

City Council
Sacramento, California

Honorable Members In Session:

APPROVED
BY THE CITY COUNCIL

AUG 13 1991

OFFICE OF THE
CITY CLERK

SUBJECT: Replacement of the East Approach to the American River Bridge at H Street (PN:TD66) -
Approval of Change Order 1

SUMMARY

Approval of Change Order 1 for necessary field changes is recommended.

BACKGROUND

Syblon-Reid Company of Folsom was awarded this project on April 30, 1991 under Project No. TD66, Council Contract No. CO91-018, dated May 3, 1991. This project will replace the existing deteriorated timber stringer spans and concrete slab widenings on both sides of the American River Bridge at H Street east of the three Pratt truss spans with pre-cast, pre-stressed and cast-in-place concrete super structure construction on bents constructed of pre-cast concrete piling with reinforced concrete cap. In addition, the railings and the approach and truss lighting will be upgraded. The existing water line will be temporarily relocated. Change Order 1 in the amount of \$11,504.97 provides for a design change to the girder stiffener installation plans and necessary additional excavation.

FINANCIAL DATA

The current contract is for \$2,148,223. Change Order 1 will increase the contract \$11,504.97, bringing the new contract sum to \$2,159,727.97. As of July 23, 1991 this project had a balance of \$648,390 from the Gas Tax Fund (202), the Major Street Construction Fund (209) and the Capital Grants-Federal Fund (248), which is sufficient to cover Change Order 1.

POLICY CONSIDERATIONS

This action is in conformance with City Code Chapter 58, Article VI, Section 58.602 which governs contract change orders and supplemental agreements.

City Council
Replacement of the East Approach to the American River Bridge at H Street (PN:TD66)
August 13, 1991
Page 2


MBE/WBE EFFORTS

None. This is a modification of an existing contract.


RECOMMENDATION

It is recommended the City Council approve Change Order 1 in the amount of \$11,504.97.


Respectfully submitted,


THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:


WALTER J. SLIRE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

FB:mw
CE1-07
07.2491

Attachment

August 13, 1991
District No. 3

CITY OF SACRAMENTO
DEPARTMENT OF PUBLIC WORKS

BRM F032(003)
CRP-L089(524)
H Street Approach
Bridge No. 24C-76/TD66

CHANGE ORDER NO. 1
(Place this number on all progress estimates).

Contract: CO91-018 Job No./CIP No.: TD66 Dated: 4/29/91 Budget: 202-500-TD66-4820;209-500-TD66-4820;248-500-TD66-4820

July 3, 1991

TO: Syblon Reid Company, Contractor

CONTRACT TITLE: Replacement of the East Approach to the
American River Bridge at H Street

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

- 1. Provide additional detour signs.

Time and Material = \$ 146.44

- 2. Excavate, remove and backfill footing at Bent 9 to clear area for pile driving.

Time and Material = \$ 2,275.53

- 3. Replace 30 girder stiffeners by 48 stiffeners based on new design by Engineer.

Lump Sum = \$ 9,083.00
(including credit to City)

Total This Change Order = \$11,504.97

Original contract amount..... \$2,148,223.00

Estimated:

- 1. Net change by previous change orders..... \$ 0.00
- 2. Contract sum prior to this change order..... \$2,148,223.00
- 3. Contract sum will be increased by this change order..... \$ 11,504.97
- 4. New contract sum including all change orders..... \$2,159,727.97

APPROVED
BY THE CITY COUNCIL

AUG 13 1991

OFFICE OF THE
CITY CLERK

BRM F032(003)
CRP-L089(524)
H Street Approach
Bridge No. 24C-76/TD66

We, the undersigned Contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore, the prices shown above. The time for performance of the contract will be changed by one calendar days (increased) by reason of the performance of the work required by this change order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this change order or the rescheduling of other project work made necessary by this change order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approval Recommended By:	<u>[Signature]</u>	Approved By:	_____
<i>SHAB</i>	Construction Manager	Date	Deputy Director of Public Works
Approved By:	<u>[Signature]</u>	Date	_____
Contractor	7/2/91	City Manager	Date

Purchase Order # _____ Modified _____ By: _____
FA1-01 (Date)