

2



CITY OF SACRAMENTO

CITY MANAGER'S OFFICE
RECEIVED
OCT 16 1980

DEPARTMENT OF ENGINEERING
915 I STREET SACRAMENTO, CALIFORNIA 95814
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

F/Ref.
C.C. 1874

R. H. PARKER
CITY ENGINEER
J. F. VAROZZA
ASSISTANT CITY ENGINEER

October 14, 1980

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Resolution Authorizing Change Order No. 1 for the Revision to Plans for the Street Improvements and Traffic Signal Modifications - Howe Avenue and College Town Road

SUMMARY:

This Change Order is to accommodate the revision to the bike trail portion of this project which was modified to reduce the grade of the bike trail. The City Engineer recommends that the Change Order be approved by passage of the attached resolution.

BACKGROUND:

As the project was being graded, it became apparent that the bike trail was very steep and could be considered a hazard and that it would be possible to reduce the grade of the bike trail with some additional fill grading and fence relocation, etc. The plans are revised and the additional cost is \$7,179.50.

FINANCIAL:

The City Council approved funds in the Engineering Department's Budget as follows:

| | | |
|--------------|------------------------------------|---------------|
| F.Y. 1977/78 | 2106 Gas Tax Funds | \$ 60,000 |
| F.Y. 1979/80 | Major Street Construction Tax Fund | <u>67,882</u> |
| | Total | \$127,882 |

Currently there is \$28,432 of uncumbered funds in the Major Street Construction Tax Fund for this project.

APPROVED
BY THE CITY COUNCIL

OCT 21 1980

OFFICE OF THE
CITY CLERK

City Council

-2-

October 14, 1980

RECOMMENDATION:

It is recommended that the City Council approve Change Order No. 1 for the revision to plans for the Street Improvements and Traffic Signal Modifications - Howe Avenue and College Town Road by passage of the attached resolution.

Respectfully submitted,



R. H. PARKER
City Engineer

Recommendation Approved:



Walter J. Slipes, City Manager

October 21, 1980
District No. 3

Distribution:
 Purchasing 2
 City Engineer 1
 Contractor 1
 Field 1

PURCHASE ORDER NO.: 46590
 CONTRACT: 79060
 DATED: May 19, 1980
 BUDGET: 2-09-2600-1874-4820

Department of Engineering
 CITY OF SACRAMENTO

CHANGE ORDER

Change Order No. 1
 (Place this number on all progress estimates)

Sacramento, California

October 15, 1980

TO: Granite Construction Co. Contractor
 CONTRACT FOR: Street Improvements and Traffic Signal Modifications - Howe Avenue and College Town Road

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

| | |
|-----------------------------------|--------------------|
| Clearing and Grubbing | \$ 2,550.00 |
| Replace Existing Chain Link Fence | 830.00 |
| Construct Curb No. 15 | 1,207.50 |
| Roadway Fill Grading | <u>2,592.00</u> |
| Total | \$ 7,179.50 |

| | |
|---|----------------------|
| The original contract sum was | \$ 99,450.00 |
| Net change by previous Change Orders | \$ - 0 - |
| The contract sum prior to this Change Order was | \$ 99,450.00 |
| The contract sum will be (increased) XXXXXX XXXXXX by this Change Order | \$ 7,179.50 |
| New contract sum including all Change Orders | <u>\$ 106,629.50</u> |

Contractor agrees that the amount of increase or decrease in the contract sum specified in this Change Order shall constitute full compensation for the work required by this Change Order, including but not limited to all compensation for the additional costs, if any, which may accrue to the Contractor by reason of any changes in work schedules, other contract work or cost of the project in any way made necessary by this Change Order. The time for performance of the contract will be changed by 0 calendar days (increase) (decrease) (remain unchanged) by reason of the performance of the work required by this Change Order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this Change Order or the rescheduling of other project work made necessary by this Change Order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approved by:

Approved by:

 City Manager

 City Engineer

GRANITE CONSTRUCTION COMPANY

Approved by: J. C. Hyde
 Contractor

J. C. HYDE, BRANCH MANAGER

See other side for additional space if required for description.

RESOLUTION No. 80-687

Adopted by The Sacramento City Council on date of

October 21, 1980

RESOLUTION AUTHORIZING CHANGE ORDER NO. 1
IN THE AMOUNT OF \$7,179.50 FOR THE REVISION
TO PLANS FOR THE STREET IMPROVEMENTS AND
TRAFFIC SIGNAL MODIFICATIONS - HOWE AVENUE
AND COLLEGE TOWN ROAD

BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SACRAMENTO:

That the City Manager and City Clerk are hereby authorized
to execute Change Order No. 1 in the amount of \$7,179.50 for the
revision to plans for the Street Improvements and Traffic Signal
Modifications - Howe Avenue and College Town Road.

MAYOR

ATTEST:

CITY CLERK

APPROVED
BY THE CITY COUNCIL

OCT 21 1980

OFFICE OF THE
CITY CLERK