



CITY OF SACRAMENTO

DEPARTMENT OF ENGINEERING
915 I STREET SACRAMENTO, CALIFORNIA 95814
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

CITY MANAGER'S OFFICE
RECEIVED
NOV 10 1981

R. H. PARKER
CITY ENGINEER
J. F. VAROZZA
ASSISTANT CITY ENGINEER

November 10, 1981

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Approval of Change Order No. 1 for Additional Work
Required in Connection with the Interstate 5 Parking
Structure

SUMMARY:

In accordance with the Change Order Policy adopted on November 18, 1980, this report is submitted to the City Council for approval of the subject Change Order. The Change Order is in the amount of \$23,783.44 for additional work resulting from conflicts with existing utilities and other problems encountered on the site.

BACKGROUND:

The subject contract called for the construction of a parking structure under the Interstate Freeway between I and J Streets. Problems encountered on the job site involving existing underground utilities necessitated the relocation of some piles and the replacement or modification of the pile caps. Unsuitable tunnel fill material had to be excavated and removed from the site. It was necessary to adjust some grade lines because of discrepancies encountered in the field. There was also a change in the finish details for some of the stairways and columns. The Change Order covers all of these items as shown on the attached copy.

FINANCIAL:

The original contract was in the amount of \$4,848,000.00. This Change Order amounts to \$23,783.44. Funds are available in the project to cover this amount.

APPROVED
BY THE CITY COUNCIL

NOV 17 1981

OFFICE OF THE
CITY CLERK

7

City Council


-2-

November 10, 1981

RECOMMENDATION:

It is recommended that the City Council approve the issuance of the subject Change Order.

Respectfully submitted,



R. H. PARKER
City Engineer

Recommendation Approved:



Walter J. Slupe, City Manager

F/Ref.
C.C. 1099

14-B-010-05-0

November 17, 1981
District No. 1



CITY OF SACRAMENTO

DEPARTMENT OF ENGINEERING
915 I STREET SACRAMENTO, CALIFORNIA 95814
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

CITY MANAGER'S OFFICE
RECEIVED
NOV 10 1981

R. M. PARKER
CITY ENGINEER
J. F. VAROZZA
ASSISTANT CITY ENGINEER

November 10, 1981

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Approval of Change Order No. 1 for Additional Work
Required in Connection with the Interstate 5 Parking
Structure

SUMMARY:

In accordance with the Change Order Policy adopted on November 18, 1980, this report is submitted to the City Council for approval of the subject Change Order. The Change Order is in the amount of \$23,783.44 for additional work resulting from conflicts with existing utilities and other problems encountered on the site.

BACKGROUND:

The subject contract called for the construction of a parking structure under the Interstate Freeway between I and J Streets. Problems encountered on the job site involving existing underground utilities necessitated the relocation of some piles and the replacement or modification of the pile caps. Unsuitable tunnel fill material had to be excavated and removed from the site. It was necessary to adjust some grade lines because of discrepancies encountered in the field. There was also a change in the finish details for some of the stairways and columns. The Change Order covers all of these items as shown on the attached copy.

FINANCIAL:

The original contract was in the amount of \$4,848,000.00. This Change Order amounts to \$23,783.44. Funds are available in the project to cover this amount.

RECOMMENDATION:

It is recommended that the City Council approve the issuance of the subject Change Order.

Respectfully submitted,



R. H. PARKER
City Engineer

Recommendation Approved:



Walter J. Slape, City Manager

F/Ref.
C.C. 1099

14-B-010-05-0

November 17, 1981
District No. 1

Distribution:

Purchasing 2
City Engineer 1
Contractor 1
Field 1

PURCHASE ORDER NO.: 66397

CONTRACT: C-80053

DATED: March 17, 1981

BUDGET: 9-28-2600-1099-4821

Department of Engineering
CITY OF SACRAMENTO

CHANGE ORDER

Change Order No. 1
(Place this number on all progress estimates)

Sacramento, California

10/29/81, 1981

TO: SMF Corp., P.O. Box 15246 - Sacto., Calif. 95813, Contractor

CONTRACT FOR: INTERSTATE 5 PARKING STRUCTURE - C.C. 1099

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

18006- Provide wall louver	575.00
18007- Place AC Berm 2nd & I St. F.O. #3	584.00
18013- Excavation of unsuitable pile caps	6,816.00
18016- Excavation unsuitable material tunnel	1,357.00
18017- Pile relocation and modify existing pile caps	8,239.07
18019- Revise grades adjacent to I St. entrance	1,039.00
18020- Provide reveal on concrete stail wall and columns	7,044.00
18021- Revise grades, lines 65 & 67	1,906.00
18022- Concrete vault elevation adjustment	361.00
18025A CREDIT-EMT in lieu of ridgid conduit	(6,476.00)
18026- CREDIT-City provided light fixture 4 ea @ 75.00	(300.00)
18026A CREDIT-Delete 2 type "G"light fixture	(906.00)
(Over) The original contract sum was	\$ 4,848,000.00
Net change by previous Change Orders	\$ -0-
The contract sum prior to this Change Order was	\$ 4,848,000.00
The contract sum will be (increased) decreased increased by this Change Order	\$ 23,783.44
New contract sum including all Change Orders	\$ 4,871,783.44

Contractor agrees that the amount of increase or decrease in the contract sum specified in this Change Order shall constitute full compensation for the work required by this Change Order, including but not limited to all compensation for the additional costs, if any, which may accrue to the Contractor by reason of any changes in work schedules, other contract work or cost of the project in any way made necessary by this Change Order. The time for performance of the contract will be changed by 30 calendar days (increase) ~~(decrease)~~ ~~(increase)~~ by reason of the performance of the work required by this Change Order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this Change Order or the rescheduling of other project work made necessary by this Change Order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approved by:

Approved by:

City Manager

City Engineer

Approved by: William M. [Signature]
Contractor

See other side for additional space if required for description.



CITY OF SACRAMENTO

DEPARTMENT OF ENGINEERING
915 I STREET SACRAMENTO, CALIFORNIA 95814
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

CITY MANAGER'S OFFICE
RECEIVED
NOV 10 1981

R. H. PARKER
CITY ENGINEER
J. F. VAROZZA
ASSISTANT CITY ENGINEER

November 10, 1981

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Approval of Change Order No. 1 for Additional Work
Required in Connection with the Interstate 5 Parking
Structure

SUMMARY:

In accordance with the Change Order Policy adopted on November 18, 1980, this report is submitted to the City Council for approval of the subject Change Order. The Change Order is in the amount of \$23,783.44 for additional work resulting from conflicts with existing utilities and other problems encountered on the site.

BACKGROUND:

The subject contract called for the construction of a parking structure under the Interstate Freeway between I and J Streets. Problems encountered on the job site involving existing underground utilities necessitated the relocation of some piles and the replacement or modification of the pile caps. Unsuitable tunnel fill material had to be excavated and removed from the site. It was necessary to adjust some grade lines because of discrepancies encountered in the field. There was also a change in the finish details for some of the stairways and columns. The Change Order covers all of these items as shown on the attached copy.

FINANCIAL:

The original contract was in the amount of \$4,848,000.00. This Change Order amounts to \$23,783.44. Funds are available in the project to cover this amount.

7

RECOMMENDATION:

It is recommended that the City Council approve the issuance of the subject Change Order.

Respectfully submitted,



R. H. PARKER
City Engineer

Recommendation Approved:


Walter J. Slape, City Manager

F/Ref.
C.C. 1099

14-B-010-05-0

November 17, 1981
District No. 1

Distribution:

Purchasing 2
City Engineer 1
Contractor 1
Field 1

PURCHASE ORDER NO.: 66397

CONTRACT: C-80053

DATED: March 17, 1981

BUDGET: 9-28-2600-1099-4821

Department of Engineering
CITY OF SACRAMENTO

CHANGE ORDER

Change Order No. 1
(Place this number on all progress estimates)

Sacramento, California

10/29/81, 19

TO: SMF Corp., P.O. Box 15246 - Sacto., Calif. 95813, Contractor

CONTRACT FOR:

INTERSTATE 5 PARKING STRUCTURE - C.C. 1099

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

18006- Provide wall louver	515.00
18007- Place AC Berm 2nd & I St. F.O. #3	584.00
18013- Excavation of unsuitable pile caps	6,816.00
18016- Excavation unsuitable material tunnel	1,357.00
18017- Pile relocation and modify existing pile caps	8,239.07
18019- Revise grades adjacent to I St. entrance	1,039.00
18020- Provide reveal on concrete stail wall and columns	7,044.00
18021- Revise grades, lines 65 & 67	1,906.00
18022- Concrete vault elevation adjustment	361.00
18025A CREDIT-EMT in lieu of ridgid conduit	(6,476.00)
18026- CREDIT-City provided light fixture 4 ea @ 75.00	(300.00)
18026A CREDIT-Delete 2 type "G" light fixture	(906.00)
(Over) The original contract sum was	\$ 4,848,000.00
Net change by previous Change Orders	\$ -0-
The contract sum prior to this Change Order was	\$ 4,848,000.00
The contract sum will be (increased) (decreased) (not changed) by this Change Order	\$ 23,783.44
New contract sum including all Change Orders	\$ 4,871,783.44

Contractor agrees that the amount of increase or decrease in the contract sum specified in this Change Order shall constitute full compensation for the work required by this Change Order, including but not limited to all compensation for the additional costs, if any, which may accrue to the Contractor by reason of any changes in work schedules, other contract work or cost of the project in any way made necessary by this Change Order. The time for performance of the contract will be changed by 30 calendar days (increase) ~~(decrease)~~ ~~(not changed)~~ by reason of the performance of the work required by this Change Order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this Change Order or the rescheduling of other project work made necessary by this Change Order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approved by:


Approved by:

City Manager



City Engineer

Approved by:



Contractor

See other side for additional space if required for description.



CITY OF SACRAMENTO

DEPARTMENT OF ENGINEERING
915 I STREET SACRAMENTO, CALIFORNIA 95814
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

CITY MANAGER'S OFFICE
RECEIVED
NOV 10 1981

R. H. PARKER
CITY ENGINEER
J. F. VAROZZA
ASSISTANT CITY ENGINEER

November 10, 1981

City Council
Sacramento, California

Honorable Members in Session:

SUBJECT: Approval of Change Order No. 1 for Additional Work
Required in Connection with the Interstate 5 Parking
Structure

SUMMARY:

In accordance with the Change Order Policy adopted on November 18, 1980, this report is submitted to the City Council for approval of the subject Change Order. The Change Order is in the amount of \$23,783.44 for additional work resulting from conflicts with existing utilities and other problems encountered on the site.

BACKGROUND:

The subject contract called for the construction of a parking structure under the Interstate Freeway between I and J Streets. Problems encountered on the job site involving existing underground utilities necessitated the relocation of some piles and the replacement or modification of the pile caps. Unsuitable tunnel fill material had to be excavated and removed from the site. It was necessary to adjust some grade lines because of discrepancies encountered in the field. There was also a change in the finish details for some of the stairways and columns. The Change Order covers all of these items as shown on the attached copy.

FINANCIAL:

The original contract was in the amount of \$4,848,000.00. This Change Order amounts to \$23,783.44. Funds are available in the project to cover this amount.

RECOMMENDATION:


It is recommended that the City Council approve the issuance of the subject Change Order.

Respectfully submitted,



R. H. PARKER
City Engineer

Recommendation Approved:


Walter J. Slape, City Manager

F/Ref.
C.C. 1099

14-B-010-05-0

November 17, 1981
District No. 1

Distribution:
 Purchasing 2
 City Engineer 1
 Contractor 1
 Field 1

PURCHASE ORDER NO.: 66397
 CONTRACT: C-80053
 DATED: March 17, 1981
 BUDGET: 9-28-2600-1099-4821

Department of Engineering
 CITY OF SACRAMENTO

CHANGE ORDER

Change Order No. 1
 (Place this number on all progress estimates)

Sacramento, California

10/29/81, 1981

TO: SMF Corp., P.O. Box 15246 - Sacto., Calif. 95813, Contractor

CONTRACT FOR:

INTERSTATE 5 PARKING STRUCTURE - C.C. 1099

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

18006- Provide wall louver	515.00
18007- Place AC Berm 2nd & I St. F.O. #3	584.00
18013- Excavation of unsuitable pile caps	6,816.00
18016- Excavation unsuitable material tunnel	1,357.00
18017- Pile relocation and modify existing pile caps	8,239.07
18019- Revise grades adjacent to I St. entrance	1,039.00
18020- Provide reveal on concrete stail wall and columns	7,044.00
18021- Revise grades, lines 65 & 67	1,906.00
18022- Concrete vault elevation adjustment	361.00
18025A CREDIT-EMT in lieu of ridgid conduit	(6,476.00)
18026- CREDIT-City provided light fixture 4 ea @ 75.00	(300.00)
18026A CREDIT-Delete 2 type "G"light fixture	(906.00)
(Over) The original contract sum was	\$ <u>4,848,000.00</u>
Net change by previous Change Orders	\$ <u>-0-</u>
The contract sum prior to this Change Order was	\$ <u>4,848,000.00</u>
The contract sum will be (increased) (decreased) (not changed) by this Change Order	\$ <u>23,783.44</u>
New contract sum including all Change Orders	\$ <u>4,871,783.44</u>

Contractor agrees that the amount of increase or decrease in the contract sum specified in this Change Order shall constitute full compensation for the work required by this Change Order, including but not limited to all compensation for the additional costs, if any, which may accrue to the Contractor by reason of any changes in work schedules, other contract work or cost of the project in any way made necessary by this Change Order. The time for performance of the contract will be changed by 30 calendar days (increase) ~~(decrease)~~ ~~(remain unchanged)~~ by reason of the performance of the work required by this Change Order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this Change Order or the rescheduling of other project work made necessary by this Change Order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approved by:

Approved by:

City Manager

City Engineer

Approved by:

Contractor

See other side for additional space if required for description.