



3.16

DEPARTMENT OF
PUBLIC WORKS

CITY OF SACRAMENTO
CALIFORNIA CITY COUNCIL

927 TENTH STREET
ROOM 200
SACRAMENTO, CA
95814-2705

ENGINEERING DIVISION

MAY 8 1990

916-449-8220

THOMAS M. FINLEY
ENGINEERING DIVISION MANAGER

OFFICE OF THE
CITY CLERK

CONSTRUCTION SECTION
640 BERGUT DRIVE
SUITE B
SACRAMENTO, CA
95814-0131

916-449-5282

May 8, 1990

City Council
Sacramento, California

Honorable Members In Session:

SUBJECT: Rio Linda Boulevard from Silvano Street to Arcade Boulevard
(PN:TB91) - Contract Completion and Approval of Change Order
No. 22

SUMMARY

The work on the Rio Linda Boulevard from Silvano Street to Arcade Boulevard project was completed on April 13, 1990 at a cost of \$2,293,602.27. Approval of Change Order 22 and project acceptance is recommended.

BACKGROUND

Gradeway Construction of Sacramento has completed Project No. TB91, Council Contract No. C087038, dated April 22, 1988. This project provided for the widening of Rio Linda Boulevard to four lanes with parking, curbs, gutters, sidewalks and street lighting from Silvano Street to Arcade Boulevard. This project completed the widening of Rio Linda Boulevard from I-80 south to El Camino Avenue. This project also included the necessary drainage, sewage and water facilities, as well as the reconstruction of the bridge over Arcade Creek.

City Council

Rio Linda Boulevard from Silvano Street to Arcade Boulevard (PN:TB91)

May 8, 1990

Page 2

Change Order 22 in the amount of \$2,365.61 provided for minor regrading and additional hydroseeding.

FINANCIAL DATA

The final contract amount is \$2,293,602.27. As of April 20, 1990 there was a balance of \$81,492 from the Gas Tax Fund (202), the Sewer Fund (414), the Major Street Construction Fund (209), and the Capital Grants Fund (248), which is sufficient to cover Change Order 22 in the amount of \$2,365.61, and to close this contract.

This project is partially funded with Federal Aid Urban (FAU) funds. FAU funds will reimburse the City for 86% of construction costs, right-of-way and project specific City labor costs. The local agency/State agreement required to obtain FAU funds was approved by the City Council on March 15, 1988.

POLICY CONSIDERATIONS

There are no policy considerations associated with this item.

MBE/WBE EFFORTS

This project is funded in part with FAU monies. The Federal Highway Administration (FHWA) acting through the State of California Department of Transportation (Cal Trans), requires the adoption of Disadvantaged Business Enterprise (DBE) utilization goals on projects funded with FAU monies. THE DBE category combines goals for Minority Business Enterprise (MBE) and Women Business Enterprise (WBE) utilization into one DBE goal.

This project had a 10% DBE utilization goal at the time it was awarded. The contractor was able to maintain a 9.3% DBE participation on this project.

RECOMMENDATION

It is recommended that the City Council:

1. Approve Change Order 22 in the amount of \$2,365.61;

City Council
Rio Linda Boulevard from Silvano Street to Arcade Boulevard (PN:TB91)
May 8, 1990
Page 3

2. Accept the project;
3. Authorize the filing of the Notice of Completion and Acceptance of Work with the County Recorder; and
4. Authorize final payment.

Respectfully submitted,


THOMAS M. FINLEY
Engineering Division Manager

Recommendation Approved:


WALTER J. SLIFE
City Manager

Approved:


MELVIN H. JOHNSON
Director of Public Works

CONTACT PERSON

Fernando Barcena, Contract Compliance Officer
449-1222

FB:mw:ehh
CE1-23
04.2490

Attachment

June 12, 1990

May 8, 1990
District No. 2

APPROVED
BY THE CITY COUNCIL

MAY 8 1990

OFFICE OF THE
CITY CLERK

CITY OF SACRAMENTO
DEPARTMENT OF PUBLIC WORKS

CHANGE ORDER NO. 22
(Place this number on all progress estimates).

Contract: CO8738 Job No./CIP No.: T891 Dated: 4/22/88 Budget: 414-500-T891-4820; 248-500-T891-4820
202-500-T891-4820; 209-500-T891-4820

January 8, 1990

TO: Gradeway Construction, Contractor

CONTRACT TITLE: Rio Linda Boulevard from Silvano to Arcade

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

Refer to State CCO No. 18

Extra Work by Force Account

- | | | |
|--|-------|-----------|
| 1. Regrade slope for lot at SW corner of bridge.
(EWO 4709) | Total | \$ 508.75 |
| 2. Locate valve near Station 25 + 73.
(EWO 133-32) | Total | \$ 188.21 |
| 3. Regrade area near Station 1 + 52 on Rivera Street after telephone company completed work.
(EWO 49) | Total | \$ 324.02 |

Extra Work - Lump Sum

- | | | |
|--|-------|------------|
| 4. Hydro seed additional area near bridge abutments. | Total | \$1,344.63 |
|--|-------|------------|

Specification Change

Use 1/2" AC for surface course instead of specified 3/4" AC.

No Cost

Total this CO \$2,365.61

Original contract amount.....\$1,899,476.00

Estimated:

- | | |
|--|----------------|
| 1. Net change by previous change orders..... | \$ 411,616.91 |
| 2. Contract sum prior to this change order..... | \$2,311,092.91 |
| 3. Contract sum will be <u>increased</u> by this change order..... | \$ 2,365.61 |
| 4. New contract sum including all change orders..... | \$2,313,458.52 |

Gradeway Construction
Rio Linda Boulevard from Silvano to Arcade (PN:TB91)
January 8, 1990
Page 2

We, the undersigned Contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore, the prices shown above. The time for performance of the contract will be changed by 1 working day (increase) by reason of the performance of the work required by this change order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this change order or the rescheduling of other project work made necessary by this change order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approval Recommended By: Tom Middlebrook
Construction Manager
Approved By: _____
Deputy Director of Public Works

Approved By: W V Muesel 4/9/90
Contractor
Approved By: _____
City Manager

Purchase Order # _____ Modified _____ By: _____
CHGORDER.MRG (date)
S01-02