



APPROVED
BY THE CITY COUNCIL

OCT 13 1998

OFFICE OF THE
CITY CLERK

15

DEPARTMENT OF
PUBLIC WORKS

TECHNICAL SERVICES DIVISION
ENGINEERING DESIGN

CITY OF SACRAMENTO
CALIFORNIA

927 10TH STREET
ROOM 300
SACRAMENTO, CA
95814-2702

916-264-7906
FAX 916-264-7903

October 6, 1998

City Council
Sacramento, California

Honorable Members In Session:

SUBJECT: DISPLAY WAY ASSESSMENT DISTRICT #96-04 (PN:42AD), APPROVAL OF CHANGE ORDER NO. 2 IN THE AMOUNT OF \$48,493.06

LOCATION AND COUNCIL DISTRICT:

Northeast of Display Way and Taylor Street, Council District 2.

RECOMMENDATION:

This report recommends that the City Council adopt the resolution:

- Approving Change Order No. 2 in the amount of \$48,493.06 with R. C. Collet Inc;
- Ratifying the City Manager's execution of a previous change order.

CONTACT PERSON: Nader Kamal, Project Manager, 264-7035

FOR COUNCIL MEETING OF: October 13, 1998

SUMMARY:

The construction contract for the Display Way Construction Project was awarded to R. C. Collet on September 23, 1997 in the amount of \$338,877 and was completed on August 1998. Change Order No. 2 will compensate the contractor for removing unsuitable materials and placing aggregate base.

City Council
Display Way (PN:42AD)
October 6, 1998

BACKGROUND INFORMATION:

- Due to the heavy rain in 1997 work on the project was shut down until April of 1998. The heavy rain and existing poor soil condition required removal of unsuitable materials.
- Change Order No. 1 was in the amount of \$24,350, which included relocation on the existing water main from under the sidewalk to the street.
- Approval of Change Order No. 2 in the amount of \$48,493.06 will compensate the contractor for removing the unsuitable materials and placing aggregate base and work associated with lowering water service boxes.

FINANCIAL CONSIDERATIONS:

The unobligated fund balance for this project, as of September 16, 1998, is \$46,130, which is insufficient to fund this change order. Additional funds in the amount of \$4,000 have been received from the developer to cover the change order cost.

ENVIRONMENTAL CONSIDERATIONS:

On August 20, 1996, City Council adopted Resolution No. 96-074 ratifying the negative declaration and the mitigation-monitoring plan for this project.


POLICY CONSIDERATIONS:

Approval of this change order, ratification of the City Manager's prior actions, and resetting City Manager authority are consistent with Title 58 of the Sacramento City Code.

MBE/WBE EFFORTS:


The lowest responsible bidder, R. C. Collet, Inc.'s participation goals were 14.73% MBE and 17.29% WBE.

Respectfully submitted,




Duane J. Wray
Technical Services Manager

RECOMMENDATION APPROVED:



WILLIAM H. EDGAR
City Manager

Approved:



Michael Kashiwagi
Director of Public Works

APPROVED
BY THE CITY COUNCIL

RESOLUTION NO. 98-515 OCT 13 1998

ADOPTED BY THE SACRAMENTO CITY COUNCIL

OFFICE OF THE
CITY CLERK

ON DATE OF _____

**RESOLUTION APPROVING CHANGE ORDER NO. 2 FOR
DISPLAY WAY PROJECT (PN:42AD)**

THE CITY COUNCIL OF THE CITY OF SACRAMENTO RESOLVES:

1. That the Capital Grants Reserve Budget (248) be increased by \$4000.
2. That \$4000 be transferred from the Capital Grants Reserve Budget to the Display Way (PN:42AD) Project.

MAYOR

ATTEST:

CITY CLERK

FOR CITY CLERK USE ONLY

RESOLUTION NO.: _____

DATE ADOPTED: _____