



# CITY OF SACRAMENTO


## DEPARTMENT OF ENGINEERING

915 I STREET SACRAMENTO, CALIFORNIA 95814  
CITY HALL ROOM 207 TELEPHONE (916) 449-5281

R. H. PARKER  
CITY ENGINEER

J. F. VAROZZA  
ASSISTANT CITY ENGINEER

November 30, 1981



City Council  
Sacramento, California

Honorable Members in Session:

**SUBJECT:** Approval of Change Order No. 1 for R Street, 2nd Street to  
10th Streets and Adjoining Streets

### SUMMARY:

This report is submitted to the City Council for approval of Change Order No. 1 to the subject contract.

### BACKGROUND:

The subject contract called for the construction of street improvements along R Street from 2nd to 10th Streets and in some of the adjoining streets, including various water and sewer work along R Street. The current Change Order is for additional sewer work that was shown on the drawings but inadvertently omitted from the item estimate used for bidding, and additional removal work for the removal of the abandoned Western Pacific Railroad tracks and various abandoned private spur tracks. The Change Order also includes a credit for the deletion of other work on some of the adjoining streets which will be the subject of a future project. The work was deleted from the current contract because planned private development in those locations would necessitate removal of the improvements were they to be accomplished at the present time. The Change Order covers the following:

1. Laying an additional 584 lineal feet of 24" VC pipe - \$35,624.00
2. Removal of abandoned Western Pacific Railroad track and various abandoned private spur tracks - \$19,495.39
3. Credit for deletion of street improvements on N Street 3rd to 4th, and 4th Street, N to Capitol Mall and N Street Alley - \$19,769.70.

### FINANCIAL:

The original contract was in the amount of \$1,009,755.80. Change Order No. 1 is in the amount of \$35,349.69. There are sufficient funds appropriated from the Housing and Redevelopment Agency Capital Improvement Fund to cover the contract and Change Order cost. That fund will be totally reimbursed under an existing agreement with the Housing and Redevelopment Agency.

APPROVED  
BY THE CITY CLERK  
DEC 8 1981

OFFICE OF THE  
CITY CLERK

RECOMMENDATION:


It is recommended that the City Council approve Change Order No. 1 for the additional work in connection with the street improvements for R Street, 2nd to 10th Streets and adjoining streets.

Respectfully submitted,



R. H. PARKER  
City Engineer

Recommendation Approved:

---

Walter J. Slipe, City Manager

F/Ref.  
C.C. 2719

14-B-010-05-0

December 8, 1981  
District No. 1

Distribution:

Purchasing 2  
City Engineer 1  
Contractor 1  
Field 1

PURCHASE ORDER NO.: 80410  
CONTRACT: C-81001  
DATED: August 4, 1981  
BUDGET: 2-06-2600-2719-4820

Department of Engineering  
CITY OF SACRAMENTO

CHANGE ORDER

Change Order No. 1  
(Place this number on all progress estimates)

Sacramento, California

November 18, 1981

TO: Granite Construction Co., P.O. Box 15287, Sacramento, Ca. 95813, Contractor

CONTRACT FOR: R Street - 2nd to 10th Streets and Adjoining Streets

Upon mutual acceptance and execution of this document by the City of Sacramento, hereinafter referred to as "City", and your firm, hereinafter referred to as "Contractor", you are hereby directed to make the following change or changes for the consideration set forth below:

Description:

Increase Item #19 - 24" VC Pipe By 584 Lineal Feet at Bid Price of \$61.00 per foot.....	\$35,624.00
Removal of Railroad Tracks.....	\$19,495.39
CREDIT for deletion of street improvements on N Street, 3rd to 4th and 4th St to N to Capitol Mall & N Street alley.....	(\$19,769.70)
	<u>\$35,349.69</u>

The original contract sum was .....	\$ 1,009,755.80
Net change by previous Change Orders .....	\$ -0-
The contract sum prior to this Change Order was .....	\$ 1,009,755.80
The contract sum will be (increased) ( <del>decreased</del> ) by this Change Order .....	\$ 35,349.69
New contract sum including all Change Orders .....	\$ 1,045,105.49

Contractor agrees that the amount of increase or decrease in the contract sum specified in this Change Order shall constitute full compensation for the work required by this Change Order, including but not limited to all compensation for the additional costs, if any, which may accrue to the Contractor by reason of any changes in work schedules, other contract work or cost of the project in any way made necessary by this Change Order. The time for performance of the contract will be changed by 30 calendar days (increase) (~~decrease~~) by reason of the performance of the work required by this Change Order. Except as hereinabove expressly provided, Contractor further agrees that the performance of the work specified in this Change Order or the rescheduling of other project work made necessary by this Change Order, shall not constitute a delay which will extend the time limit for completion of the work as said term is used in the contract between the City and Contractor for the project.

Approved by:

APPROVED  
BY THE CITY COUNCIL

Approved by:

DEC 8 1981

City Manager

OFFICE OF THE  
CITY CLERK

City Engineer

Approved by:

*Michael J. Reading*  
Contractor

See other side for additional space if required for description.